



FY23 DE Coast Nourishment
Rehoboth – Dewey – Bethany – S. Bethany & Fenwick Is.
WEEKLY PROGRESS MEETING #26 Agenda

USACE Contract: Contract No. W912BU23C0002

WMI Contract #: 13220115

Date/Time & Loc: 31 August 2023 @ 1000 hrs.

Join Microsoft Teams Meeting: Meeting ID: 270 462 350 673 Passcode: birQjh.

Principle Attendees:

USACE, WMI, Rehoboth/Dewey/Bethany/South Bethany/Fenwick Officials, DNREC, ER&M, Walters, Tide, Seismic, OHI, GBA

Updated Dredge Schedule:

- Bethany Subline remaining.
 - Bullgang is onsite and will remove dependent upon weather
- NTM was extended to September 15th

Crossovers:

- All crossovers are completed in Rehoboth.
- All crossovers are completed in Bethany Beach.
- South Bethany Beach crossover work began on 08/09.
 - Vehicular crossover repair completed on 08/21.
 - Pedestrian crossover repair completed on 08/22.
 - Post and rope install remaining.
 - ADA crossover repair began on 08/22.

Sand Fence Install:

- Sand Fence installation in Rehoboth Beach, Dewey Beach and Bethany Beach are completed.
- Sand Fence installation in South Bethany Remaining.
 - Post installation began on 08.17.23

Demobilization:

- **Fenwick:**
 - Damage to asphalt at southern end of parking lot.
 - Payment repair remains under discussion.
- **S. Bethany:**
 - Sand Fence materials are in the staging area.

Survey:

- As-Builts in progress.
 - Remaining data: Bethany and South Bethany ER&M work.

Site Safety:

- S. Bethany staging area closed off to public monitored during work hours.
- Monitoring ER&M construction.

Action Items since previous progress meeting:

- None currently.

Discuss other business, as appropriate: